

**Validation record for electrical non-utility metering systems**

*See Section 6.3.1 on requirements for validating electrical non-utility metering systems*

<b>Name of premises:</b>		<b>Name of person undertaking validation:</b>	
<b>Address of premises:</b>		<b>Qualification and/or certified licence number:</b>	
		<b>Date of validation:</b>	

ID (meter no. or tenancy / unit no.)	Description (meter brand and type)	Wiring check*	CT Ratio (of the installed CTs)	For externally multiplied meters:		For meters with internal multipliers:					
				Does the meter face reading need to be multiplied to calculate the true consumption?	If so, confirm the multiplication factor to be applied to account for the CT Ratio:	Can the meter multiplier be interrogated on the meter face?	If so, record the meter multiplier and attach photographic evidence	If not, use tong-testing or a hand-held meter to compare measured current and meter face current per phase			
								Sub-meter current per phase	Comparison meter current per phase		
				Yes / No		Yes / No		/	/	/	/
				Yes / No		Yes / No		/	/	/	/
				Yes / No		Yes / No		/	/	/	/
				Yes / No		Yes / No		/	/	/	/

\* Wiring check including reverse CT connection errors, cross phase CT connection errors, phase sequence connection errors and faulty or missing potential fuses.

Signed to record that the above **non-utility metering systems** are correctly configured and have been validated:

.....

**Validation record for gas non-utility metering systems**

*See Section 6.3.2 on requirements for validating gas non-utility metering systems*

<b>Name of premises:</b>		<b>Name of person undertaking validation:</b>	
<b>Address of premises:</b>		<b>Qualification and/or certified licence number:</b>	
		<b>Date of validation:</b>	
<b>Non-utility meter ID</b> (meter no. or tenancy / unit no.)	<b>Non-utility meter description</b> (meter brand and type)	<b>Meter pressure (kPa)</b>	<b>Correction factor</b>

Signed to record that the above **non-utility metering systems** are correctly configured and have been validated:

.....

**Validation record for Remote Meter Reading Systems (RMRS)**

*See Section 6.3.3 on requirements for validating Remote Meter Reading Systems (RMRS)*

<b>Name of premises:</b>		<b>Name of person undertaking validation:</b>	
<b>Address of premises:</b>		<b>Qualification and/or certified licence number:</b>	
		<b>Date of validation:</b>	
<b>ID of meter connected to RMRS</b> (Meter no. or tenancy / unit no.)			
<b>Description of meter connected to RMRS</b> (Meter brand and type)			

**Remote Meter Reading System readings**

Confirmation of the accurate interpretation of system reading the non-utility meter at the same two time periods (where applicable)

<b>Time A</b>		<b>Time B</b>	
Remote Metering Reading System readings	Corresponding manual non-utility meter readings from meter face	Remote Metering Reading System readings	Corresponding manual non-utility meter readings from meter face
Time A:		Time B:	
Time A:		Time B:	
Time A:		Time B:	
Time A:		Time B:	

Signed to record that the above **non-utility metering systems** are correctly configured and have been validated:

.....